Broughty Ferry FPS - WEEKLY PLANNER																			
AGI					Work Schedule W/C 09.11.20								Work Schedule W/C 16.11.20						
MCLaughlin & Harvey					10/11/2020	0 11/112020	12/11/2020	13/11/2020	14/11/2020	15/11/2020	16/11/2020	17/11/2020	18/11/2020	19/11/2020	20/11/2020	21/11/2020	22/11/2020	3rd Week lookahead	
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday		
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As reg'd																
	Section 1 & 2	MCLH	As req'd																
	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going																
	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going																
	Site wide	MCLH	On going																
	Section 1.1	MCLH	3																
Heavy Civils work	Section 1 - Douglas Terrace	McCormick	5																
Precast off load			2																
Excavate			4																
Crop piles			4																
Place and compact granular bed			4																
Install U channels			4																
Install L wall panels and prop			4																
Prefabricate insitu beam and stitch beam reinforcement			2																
Install cages and concrete			4																
West end tie in - in situ works			4																
Backfill and drainage			4																
Set back wall foundations			4																
Capping beam			4																
Set back wall construction	Section 1	Boyle	8																
		воује	0																