Broughty Ferry FPS - WEEKLY PLANNER																		
A ACI		Work Schedule W/C 08.02.21							Work Schedule W/C 15.02.21							W/C 22.02.21		
McLaughlin & Harvey	.arvey				09/02/2021	10/02/2021	11/02/2021	12/02/2021	13/02/2021	14/02/2021	15/02/2021	16/02/2021	17/02/2021	18/02/2021	19/02/2021	20/02/2021	21/02/2021	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As req'd															
Gateman duties	Section 1, 2 & 3	MCLH	As req'd															
Site boundary fencing maintenance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Daily TM checks	Site wide	MCLH	On going															
Material distribution to subs	Section 1	MCLH	3															
Heavy Civils work	Section 1 - Douglas Terrace	McCormick	5															
Excavate			3															
Crop piles			3															
Place and compact granular bed			3															
Install U channels			3															
Install L wall panels and prop			4															
Prefabricate insitu beam and stitch beam reinforcement			2															
Install cages and concrete			4															
Backfill and drainage			3															
Set back wall foundations (including gate frames and piers)			3															
Capping beam			4															
Set back wall construction	Stone work	Boyle	6															
	Install copes		Ongoing															
	Complete 40mm slips to trial panel		2															
			_															
Section 3	Install piling platform (material from Section 1)	Skeoge	8															
Ballustrade installation	Section 1	Copeland	2															
Sheet pile installation Section 3		Burnside																