


Broughty Ferry FPS - WEEKLY PLANNER

				Work Schedule W/C 22.02.21							Work Schedule W/C 01.03.21							W/C 08.03.21
				22/02/2021	23/02/2021	24/02/2021	25/02/2021	26/02/2021	27/02/2021	28/02/2021	01/03/2021	02/03/2021	03/03/2021	04/03/2021	05/03/2021	06/03/2021	07/03/2021	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As req'd															
Gateman duties	Section 1, 2 & 3		As req'd															
Site boundary fencing maintenance	Section 1 and 2 Douglas Terrace/Fisher Street		On going															
Daily TM checks	Site wide		On going															
Material distribution to subs	Section 1		3															
Heavy Civils work	Section 1 - Douglas Terrace	McCormick	5															
Excavate			3															
Crop piles			3															
Place and compact granular bed			3															
Install U channels			3															
Install L wall panels and prop			4															
Prefabricate insitu beam and stitch beam reinforcement			2															
Install cages and concrete			4															
Backfill and drainage			3															
Set back wall foundations (including gate frames and piers)			3															
Capping beam			4															
Scour mattress installation			3															
Set back wall construction	Stone work	Boyle	6															
	Install copes		Ongoing															
	Complete 40mm slips to trial panel		2															
Light civils work	Section 1.1 Grading / preparation off set path	Kilmac	4															
	Section 1.1 Slabbing off set path		4															
	Section 1.1 Street lighting works		2															
	Section 1.1 North footpath / roadworks		4															
	Section 2.1 north footpath		3															
Ballustrade installation	Section 1	Copeland	2															
Sheet pile installation Section 3		Burnside																