Broughty Ferry FPS - WEEKLY PLANNER																		
A ACI					Work Schedule W/C 29.03.21							Work Schedule W/C 05.04.21						
MCLaughlin & Harvey					30/03/2021	31/03/2021	01/04/2021	02/04/2021	03/04/2021	04/04/2021	05/04/2021	06/04/2021	07/04/2021	08/04/2021	09/04/2021	10/04/2021	11/04/2021	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As req'd															
Gateman duties	Section 1, 2 & 3		As req'd															
	Section 1 and 2 Douglas Terrace/Fisher Street		On going															
Daily TM checks	Site wide		On going															
Material distribution to subs	Section 1		3															
Heavy Civils work	Section 1	McCormick	5															
Backfill and drainage		Wieconniek	3															
Set back wall foundations (including gate frames and piers)			3															
Capping beam			4															
Scour mattress installation (Ch. 0 to 150)			3															
	Section 3																	
Private garden wall and step preparation																		
Set back wall construction	Stone work	Boyle	6															
	Install copes		Ongoing															
	Complete 40mm slips to trial panel		2															
	Section 1.1 and 2.1, 2.2	Kilmac	4															
	Section 1.1 North footpath / roadworks		4															
	Section 2.1 , 2.2north footpath		3															
	Ch. 0 to Dundee Road		4															
Ballustrade installation	Section 1.1	Copeland	2															
Street Lighting	Section 1.1 and 1.4	Tayside Con.			Network rail													
		Tuyside colli																