	A ACI				Work Schedule W/C 29.06.20							Work Schedule W/C 06.06.2020							W/C 13.07.2020
	McLaughlin & Harvey				29/06/2020	30/06/2020	01/07/2020	02/07/2020	03/07/2020	04/07/2020	05/07/2020	06/07/2020	07/07/2020	08/07/2020	09/07/2020	10/07/2020	11/07/2020	12/07/2020	3rd Week lookahead
- - ask		Location	R	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday Sunda	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
					, , , , , , , , , , , , , , , , , , ,	,		,	,	,	,	,	,	,	,				
Site Deliveries		Pier and Esplanade Carpark	MCLH	As req'd															
Erect information boards - Office Signage		Site wide	MCLH	1															
Site boundary fencing Douglas Terrace/Fisher Street		Section 1 Douglas Terrace/Fisher Street	MCLH	2															
Section 1 site clearance and service location		Section 1 Douglas Terrace	MCLH	1															
Paint Hoarding and Walkways		Section 3 Pier	MCLH	2															
Gateman duties		Section 1 Douglas Terrace	MCLH	1															
Frial Panel - Concrete		Section 3 - Pier	MCLH	2															
Trial Panel - Copes		Section 3 - Pier	BOYLES	2															
Bund construction		Section 1 Douglas Terrace	MT	5 + 6															
Bund Construction Section2 (RNLI Carpark)		Section 2	MT																
Compound and Storage timber hoarding		Section 3 - Pier	Dundonald	4															
CFA Piling		Section 1 - Douglas Terrace	FK Lowry	4															