


Broughty Ferry FPS - WEEKLY PLANNER

				Work Schedule W/C 30.11.20							Work Schedule W/C 07.12.20							W/C 14.12.2020
				30/11/2020	01/12/2020	02/12/2020	03/12/2020	04/12/2020	05/12/2020	06/12/2020	07/12/2020	08/12/2020	09/12/2020	10/12/2020	11/12/2020	12/12/2020	13/12/2020	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As req'd															
Gateman duties	Section 1 & 2	MCLH	As req'd															
Site boundary fencing maintenance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Section 1 and 2 - site clearance	Section 1 and 2 Douglas Terrace/Fisher Street	MCLH	On going															
Daily TM checks	Site wide	MCLH	On going															
Material distribution to subs	Section 1	MCLH	3															
Heavy Civils work	Section 1 - Douglas Terrace	McCormick	5															
Precast off load			2															
Excavate			3															
Crop piles			3															
Place and compact granular bed			3															
Install U channels			3															
Install L wall panels and prop			4															
Prefabricate insitu beam and stitch beam reinforcement			2															
Install cages and concrete			4															
Backfill and drainage			3															
Set back wall foundations			3															
Capping beam			4															
Set back wall construction	Section 1	Boyle	4															