REPORT TO: FINANCE COMMITTEE - 12 JANUARY 2004

REPORT ON: CAPITAL EXPENDITURE MONITORING 2003/04

REPORT BY: DEPUTE CHIEF EXECUTIVE (FINANCE)

**REPORT NO: 34-2004** 

#### 1 PURPOSE OF REPORT

1.1 To appraise Elected Members of the latest position regarding the Council's Capital Expenditure programme for 2003/04.

#### 2 **RECOMMENDATION**

2.1 It is recommended that the Committee note the latest position regarding the Council's Capital Expenditure programme for 2003/04.

## 3 FINANCIAL IMPLICATIONS

- 3.1 This report shows the spend on capital projects to 30 November 2003 compared with the latest outturn on capital expenditure for 2003/04. The spend to 30 November 2003 is £6.903m which is 50% of the projected capital expenditure in 2003/04 of £13.735m.
- 3.2 The bulk of the Council's Capital Expenditure in 2003/04 will be financed by borrowing and, as such, will result in Finance Charges being incurred over the estimated useful life of the assets concerned. Appropriate provision has been included in the Council's approved Revenue Budgets for 2003/04 and will also be included in future years' Revenue Budgets.

### 4 LOCAL AGENDA 21 IMPLICATIONS

None.

## 5 **EQUAL OPPORTUNITIES IMPLICATIONS**

None.

## 6 BACKGROUND

6.1 The Policy & Resources Committee, at its meeting on 10 March 2003 approved the 2003/04 Capital Plan for General Services & Housing HRA (Report No 238-2003).

## 7 CURRENT POSITION

7.1 The Depute Chief Executive (Finance) and the City Architectural Services Officer, in conjunction with the other Chief Officers of the Council, are closely monitoring the 2003/04 capital programme. The latest projections of capital expenditure and resources as compared with the provisions included in the approved Capital Budget, are shown in the Appendix to this report. The Appendix also shows the actual capital expenditure incurred to 30 November 2003. The Appendix is split into four separate sections, viz:

# Section A

Those departments/services which are subject to the single Scottish Executive Capital Allocation.

# Section B

Those departments/services which are subject to specific Scottish Executive Capital Allocations.

### Section C

Those departments/services which are subject to the Scottish Executive Housing HRA Capital Allocation.

# Section D

Projected Expenditure and Resources for financing the New Housing Partnership (Regeneration of Ardler).

# 8 DEPARTMENTS/SERVICES SUBJECT TO SINGLE SCOTTISH EXECUTIVE CAPITAL ALLOCATION

- 8.1 The latest projection of capital expenditure of £13.735m is £1.285m higher than the original capital budget of £12.450m. The main reasons for this are:
  - i Additional expenditure of £210,000 on fees for Non-PPP schools (Education). This will be funded from Scottish Executive additional consent (see 8.2(i) below).
  - ii Additional expenditure of £142,000 for Contaminated Land, and £40,000 for Air Quality Monitoring (Environmental & Consumer Protection). This expenditure is funded from Scottish Executive additional consent (see 8.2(i) below).
  - iii Additional expenditure of £152,000 for 20mph Speed Limits (Chief Executive). This will be funded from Scottish Executive additional consent (see 8.2(i) below).
  - iv Additional expenditure of £390,000 on various projects where there was slippage as at 31 March 2003. This additional expenditure will be funded from capital receipts, that also slipped from 2002/03 into 2003/04.
  - v Additional expenditure of £75,000 to assist Leisure & Arts improve facilities at Camperdown Wildlife Centre, in order to comply with the Zoo Licensing Board requirements.
  - vi Additional expenditure of £250,000 on the replacement of Menzieshill House (Social Work). The expenditure will be financed from CFCR within Social Work's 2003/04 Revenue Budget.
  - vii Additional expenditure of £130,000 on the replacement Day Care Centre Ancrum (Social Work). The expenditure will be financed from CFCR within Social Work's 2003/04 revenue budget.
  - viii Additional expenditure of £125,000 on a new office building at Claverhouse Industrial Park East, Dundee. The proposed new office building will be used as Social Work offices to replace the existing Balmerino Road and Kirkton Road facilities.
  - ix Additional expenditure of £29,000 on Wellgate alterations fees (Communities) and £32,000 on Phase 3 Heating Central Library fees (Communities) which will allow the projects to start in 2004/05.
  - x Saving of £94,000 on covenant repayment for Grove Academy (Education). This expenditure has been deferred into 2004/05 when all the outstanding debt on the covenant for Grove will require to be repaid. An allowance for this will be included in the draft capital plan 2003-2007.
  - xi Saving of £90,000 on Implementation of Verification Framework (Finance). Project now funded from Revenue Budget, where the cost is partly offset by a grant.

- 8.2 The latest projection of capital resources of £12.930m is £1.655m higher than the original budget estimate of £11.275m. The main reasons for this are:
  - i Additional S94 Consents issued by Scottish Executive, for Contaminated Land (Environmental & Consumer Protection) £142,000, School Estate Strategy (Education) £934,000, Air Quality Monitoring (Environmental and Consumer Protection) £40,000 and 20mph Speed Limits (Chief Executive) £152,000.
  - ii Increased resources of £241,000 as a result of the actual overspend at 31 March 2003 being less than was originally anticipated when the capital budget was prepared.
  - iii CFCR of £380,000 within Social Work's 2003/04 Revenue Budget to finance Menzieshill House Refurbishment and the replacement Day Care Centre Ancrum.
  - iv Reduction in net asset sales of £234,000 due to a reduction in the level of receipts required to finance expenditure being less than originally estimated.
- 8.3 Based on latest projections the 2003/04 capital expenditure is now projected at 106% of projected capital resources.

# 9 DEPARTMENTS/SERVICES SUBJECT TO SPECIFIC SCOTTISH EXECUTIVE ALLOCATIONS

9.1 Capital expenditure on these services is subject to specific "ring-fenced" capital allocations, which are issued on a project by project basis by the Scottish Executive following approval by the appropriate Government Department. Based on latest estimates, expenditure is projected to be within the budget provision for Dundee Airport and the various Public Transport Fund projects.

# 10 DEPARTMENTS/SERVICES SUBJECT TO SCOTTISH EXECUTIVE HOUSING HRA ALLOCATION

The latest projection of capital expenditure of £12.025m is £989,000 less than the revised budget, due to an anticipated slippage allowance across the Housing HRA capital programme.

- 10.1 The latest projection of capital resources of £11.891m is £834,000 higher than the original budget due to
  - i Additional resources due to there being an underspend of £206,000 on allocation in 2002/03 which was not anticipated when the budget was prepared.
  - ii Additional S94 Consent for Central Heating initiative which is £413,000 higher than anticipated when budgeted resources were being prepared.
  - iii Additional capital receipts of £215,000.
- 10.3 Based on the latest projections, capital expenditure is now projected at 101% of projected capital resources.

# 11 NEW HOUSING PARTNERSHIP (ARDLER REGENERATION PROGRAMME 2003/04)

11.1 The latest projection of gross capital expenditure is £818,000. This expenditure will be financed from S94 Capital Allocation for the Stock Transfer and Capital Receipts such as ERDF, SET, Scottish Homes and sale of assets.

# 12 **CONSULTATION**

12.1 The Chief Executive, Depute Chief Executive (Support Services) and Director of Housing and have been consulted in the preparation of this report.

## 13 **BACKGROUND PAPERS**

13.1 No background papers, as defined by Section 50D of the Local Government (Scotland) Act 1973 (other than any containing confidential or exempt information) were relied on to any material extent in preparing the above Report.

DAVID K DORWARD
DEPUTE CHIEF EXECUTIVE (FINANCE)

**11 DECEMBER 2003** 

# **DUNDEE CITY COUNCIL - CAPITAL EXPENDITURE MONITORING 2003/04**

DEPARTMENT/SERVICE  A SUBJECT TO SINGLE SCOTTISH OFFICE ALLOCATION		Approved Capital Estimates 2003/04 £000	Supplementary Consents/ Virements £000	Revised Capital Estimates 2003/04 £000	Actual Spend to 31 Oct 2003 £000	Actual Spend to 30 Nov 2003 £000	Projected Outturn 2003/04 £000	Spend as a % of Projected Outturn %
	Capital Expenditure 2003/04  Education Social Work Planning & Transportation Leisure & Arts Communities Economic Development Environment & Consumer Protection Chief Executive/Support Services Finance	2,291 2,317 2,001 1,208 597 1,705 260 440 106	170 505 105 181 287 288 (86)	2,461 2,822 2,001 1,313 778 1,992 548 354 121	1,732 1,837 646 799 128 454 55 9	2,386 1,860 715 499 138 562 120	2,367 2,822 1,981 1,313 778 1,988 546 354	101 66 36 38 18 28 22
	Dundee Contract Services - Client Housing (Non-HRA)	50 1,475	30	80 1,475	532	607	80 1,475	41
	Capital Resources 2003/04 Carry Forward from 2002/2003 Single Capital Allocation Supplementary Consent - Cycling, Walking & Safer Streets Supplementary Consent - Contaminated Land Supplementary Consent - School Estate Strategy Supplementary Consent - Air Quality Monitoring Supplementary Consent - 20mph Speed Limits Transfer of S94 Consent to Revenue - PPP Capital Expenditure funded from Revenue Capital Receipts ERDF/Contributions Net Asset Sales (net pre-sale expenditure)  Capital Resources 2003/04  Estimated Projected Overspend	12,450 (567) 9,413 218 (789) 100 2,900 11,275 110%	1,495  241  142 934 40 152 380  (234)  1,655	13,945  (326) 9,413 218 142 934 40 152 (789) 380  100 2,666  12,930  108%	6,208	6,903	13,735  (326) 9,413 218 142 934 40 152 (789) 380  100 2,666  12,930	50
В	SUBJECT TO SPECIFIC SCOTTISH OFFICE ALLOCATIONS  Capital Expenditure 2003/04  Public Transport Fund (Planning & Transportation) - incl carry forward from 2002/03  Dundee Airport (Economic Development)  Capital Resources 2003/04  Specific Capital Allocations	3,600 602 4,202	16 16	3,616 602 4,218 4,218	1,054 91 1,145	1,302 177   1,479	3,616 602 4,218 4,218	36 29 35
	Capital Expenditure as % of Capital Resources	100%		100%			100%	

# **DUNDEE CITY COUNCIL - CAPITAL EXPENDITURE MONITORING 2003/04**

DEPARTMENT/SERVICE	Approved Capital Estimates 2003/04 £000	Supplementary Consents/ Virements £000	Revised Capital Estimates 2003/04 £000	Actual Spend to 31 Oct 2003 £000	Actual Spend to 30 Nov 2003 £000	Projected Outturn 2003/04 £000	Spend as a % of Projected Outturn %
C SUBJECT TO SCOTTISH OFFICE HOUSING HRA ALLOCATION	<u>2000</u> ON	2000	2000	2000	2000	2000	<del>70</del>
Capital Expenditure 2003/04 Windows for All Heating for All - DCC Funding Heating for All - Scottish Executive Funding Lease Heating Community Care Estate Strategies Integrations Roof Repairs/Renewal Fees & Contingencies	6,854 2,649 (1,942) 415 745 90 2,196 50	205 1,114 997 (81) 24 (158) (9) (135)	205 7,968 3,646 (2,023) 439 587 81 2,061	1 4,004 1,328 (53) 194 34 1 1,201	1 4,153 1,515 (53) 225 46 1 1,370	40 7,930 3,582 (2,292) 383 245 1 2,111	3 57 42 2 59 19 100 65
Capital Expenditure 2003/04	11,057	1,957	13,014	6,712	7,621	12,025	63
Capital Resources 2003/04 Carry Forward from 2002/2003 Single Capital Allocation Central Heating Initiative - S94 Consent Useable Capital Receipts  Capital Expenditure as % of Capital Resources	8,436 1,783 838 11,057	206 413 12 631	206 8,436 2,196 850 11,688		Ι	206 8,436 2,196 1,053 11,891	]
D NEW HOUSING PARTNERSHIP (ARDLER REGENERATION P	ROGRAMME 2003/0	14)					
Capital Expenditure 2003/04 Expenditure Funded from S94 Consent Expenditure Funded from Capital Receipts	270 1,017 1,287	(106)	164 1,017 1,181	31 164 195	48 183 231	164 654 818	29 28 28
Capital Resources 2003/04 S94 Consent	270	(106)	164			164	<u>.                                      </u>
	270	(100)	104			104	
Capital Receipts Sale of Assets - Carry forward from 2002/03 ERDF SET	135 220 355	1,440	1,440 135 220 1,795	1,440 18 100 1,558	1,440 18 100 1,558	1,440 135 220 1,795	1
Capital Expenditure as % of Capital Resources	363%		66%		· · · · · ·	46%	-