REPORT TO: FINANCE COMMITTEE - 18 OCTOBER 2004

REPORT ON: CAPITAL EXPENDITURE MONITORING 2004/05

REPORT BY: DEPUTE CHIEF EXECUTIVE (FINANCE)

**REPORT NO: 663-2004** 

#### 1 PURPOSE OF REPORT

1.1 To appraise Elected Members of the latest position regarding the Council's Capital Expenditure programme for 2004/05.

### 2 **RECOMMENDATION**

2.1 It is recommended that the Committee note the latest position regarding the Council's Capital Expenditure programme for 2004/05.

### 3 FINANCIAL IMPLICATIONS

- 3.1 This report shows the spend on capital projects to 31 August 2004 compared with the latest outturn on capital expenditure for 2004/05. The spend to 31 August 2004 is £6,108m which is 15% of the projected capital expenditure in 2004/05 of £39.633m.
- 3.2 The Council's Capital Expenditure in 2004/05 will be financed from a combination of capital grants, contributions and asset sales with the remainder being financed from borrowing. This will result in Loan Charges being incurred over the estimated useful life of the assets concerned. Appropriate provision has been included in the Council's approved Revenue Budgets for 2004/05 and will also be included in future years' Revenue Budgets.

# 4 LOCAL AGENDA 21 IMPLICATIONS

None.

# 5 **EQUAL OPPORTUNITIES IMPLICATIONS**

None.

### 6 BACKGROUND

- 6.1 The Special Policy & Resources Committee, at its meeting on 19 January 2004 approved the 2004/05 Capital Budget for General Services and Housing HRA as part of the Capital Plan 2003-2007 (Report No 27-2004). Housing HRA revised their 2004/05 Capital Programme to take account of 2003/04 actual outturns. This report was approved at Policy & Resources Committee on 14 June 2004 (Report No 408-2004).
- 6.2 From 1 April 2004, S94 capital consents have been replaced by the Prudential Code for Capital Finance. The levels of borrowing are now determined within a Prudential Framework. The framework has been developed as a professional code of practice to support local authorities in taking decisions on capital investment. Local Authorities are now required, by Regulation, to comply with the Prudential Code under Part 7 of the Local Government in Scotland Act 2003.
- 6.3 The Capital Expenditure included in the 2004/05 Capital Budget falls within the Prudential limits approved by the Council.

### 7 CURRENT POSITION

7.1 The Depute Chief Executive (Finance) and the City Architectural Services Officer, in conjunction with the other Chief Officers of the Council, are closely monitoring the 2004/05 capital programme. The latest projections of capital expenditure and resources as compared with the provisions included in the approved Capital Budget, are shown in the Appendix to this report. The Appendix also shows the actual capital expenditure incurred to 31 August 2004. The Appendix is split between Housing - HRA and all other sections.

### 8 ALL DEPARTMENTS EXCLUDING HOUSING HRA

- 8.1 The latest projection of capital expenditure of £39.633m is £4.005m higher than the original capital budget of £35.628m. The main reasons for this are:
  - i Additional expenditure of £2.300m on an Economic Development interest bearing loan.
  - ii Additional expenditure of £169,000 on various projects where there was slippage on them as at 31 March 2004. The additional expenditure was partially offset by an Insurance receipt that was to be received by 31 March 2004 but was not received until beginning of April.
  - iii Additional expenditure of £428,000 on Public Transport Fund. This is being used to finance new bus shelters within the city.
  - iv Additional expenditure of £200,000 on Unadopted Footpaths (Planning & Transportation). This is to allow for the Unadopted Footpaths' programme to continue during 2004/05.
  - v Additional expenditure of £199,000 on City Square Heating (Economic Development). This is due to the approved cost being greater than was included in the original capital budget 2004/05.
  - vi Additional expenditure of £232,000 on Contaminated Land and Air Quality Monitoring Equipment (Environmental Health/Trading Standards and Scientific Services). This expenditure has slipped from 2003/04.
  - vii Additional expenditure of £760,000 on Housing Non-HRA. The figure included within the original budget was an estimate based on previous years allocations. This additional expenditure will be funded by an increased capital grant from Communities Scotland.
  - viii Additional expenditure of £870,000 on St John's Secondary School (Education). This is as a result of the timescale for the programme of works being brought forward. This expenditure has moved from 2005/06
  - ix Reduction in expenditure of £835,000 on Forthill Primary School (Education). This is as a result of the timescale for the works changing from when the budget for 2004/05 was originally approved. This expenditure will move into 2005/06.
  - x Reduction in expenditure of £545,000 on replacement offices for Kirkton/Balmerino sites (Social Work). This is as a result of the expected completion date shifting from March 2005 to April 2005.

- 8.2 The capital expenditure is funded from various sources including capital receipts and resources borrowing. The latest projection of £39.633m is £4.005m higher than the original capital budget figure of £35.628m. The main reasons for this are:
  - i Additional capital grants of £1.262m to cover expenditure including that mentioned in 8.1(iii) and (vii) for Public Transport Fund and Housing Non-HRA.
  - ii Additional borrowing of £2.197m required to cover the additional expenditure including that mentioned in 8.1(i) and (vi), offset partially by 8.1(x).
  - iii Increase in capital receipts from sale of assets, mainly as a result of the expenditure on St John's Secondary School being brought forward where this expenditure is being funded from sale of assets.

## 9 HOUSING HRA

The latest projection of capital expenditure of £16.302m is £1.728m lower than the approved budget, due to slippage being highlighted within the Heating Replacement programme and two roughcast projects being deferred until 2005/06.

- 9.1 The latest projection of capital resources of £15.754m is £43,000 higher than the approved budget due to an increase in Net Asset Sales.
- 9.2 Based on the latest estimates, capital expenditure is now projected at 103% of capital resources.

### 10 CONSULTATION

10.1 The Chief Executive, Depute Chief Executive (Support Services) and Director of Housing have been consulted in the preparation of this report.

### 11 BACKGROUND PAPERS

11.1 None.

DAVID K DORWARD
DEPUTE CHIEF EXECUTIVE (FINANCE)

**6 OCTOBER 2004** 

## **DUNDEE CITY COUNCIL - CAPITAL EXPENDITURE MONITORING 2004/05**

DEPARTMENT/SERVICE SUBJECT TO SINGLE SCOTTISH OFFICE ALLOCATION		Approved Capital Budget 2004/05 £000	Adjustments/ Virements £000	Revised Capital Budget 2004/05 £000	Actual Spend to 31 July 2004 £000	Actual Spend to 31 August 2004 £000	Projected Outturn 2004/05 £000	Spend as a % of Projected Outturn %
Capital Expenditure 2004/05  Education Social Work Planning & Transportation Leisure & Arts Communities Economic Development Waste Management Environmental Health/Trading Standards/Scientific Services Chief Executive/Support Services Finance Dundee Contract Services - Client Housing (Non-HRA) Dundee Airport Public Transport Fund Community Regeneration Capital Expenditure 2004/05		4,922 7,500 2,662 2,247 1,263 3,535 1,320 237	(544) (326) 200 128 207 2,755	4,378 7,174 2,862 2,375 1,470 6,290 1,320 469	982 676 252 153 331 2,048 9	487 1,086 318 211 410 2,379 13 50	4,378 7,174 2,862 2,375 1,470 6,290 1,320 469	11 15 11 9 28 38 1
		5,589 16 50 1,475 620 3,615 577 35,628	(117) - 2 794 - 428 246 4,005	5,472 16 52 2,269 620 4,043 823 39,633	35 16 - 337 110 454 (216) 5,194	130 16 - 452 111 655 (210) 6,108	5,472 16 52 2,269 620 4,043 823 39,633	2 100 - 20 18 16 (26) 15
Capital Resources 2004/05  Expenditure Funded from Borrowing		18,509	2,197	20,706			20,706	
Capital Grants:	Cycling, Walking & Safer Streets School Estate Strategy Contaminated Land Air Quality Monitoring Private Sector Housing Grant Derelict Land Fund Cities Growth Fund 20mph Speed Limit Around Schools Bringing Confidence into Public Transport Smart Bus Public Transport Projects	236 1,952 142 - 1,475 2,000 1,930 331 231 3,384	40 794 428	236 1,952 142 40 2,269 2,000 1,930 331 231 3,384 428			236 1,952 142 40 2,269 2,000 1,930 331 231 3,384 428	
Transfer Resources from Renewal & Repair Fund to fund Capital Expenditure		1,763	116	1,879			1,879	
Transfer Capital Expenditure to CFCR		170		170			170	
Capital Receipts:	ERDF/Contributions Net Asset Sales	60 3,445	430	60 3,875		23 1,244	60 3,875	
Capital Resources 2004/05		35,628	4,005	39,633	]		39,100	
Estimated Projected Overspend		100%		100%			100%	

## **DUNDEE CITY COUNCIL - CAPITAL EXPENDITURE MONITORING 2004/05**

DEPARTMENT/SERVICE HOUSING HRA		Approved Capital Budget 2004/05 £000	Adjustments/ Virements £000	Revised Capital Budget 2004/05 £000	Actual Spend to 31 July 2004 £000	Actual Spend to 31 August 2004 £000	Projected Outturn 2004/05 £000	Spend as a % of Projected Outturn %
Capital Expenditure 2004/05 Windows for All Heating for All Community Care Integrations Estate Strategies Roof Repairs/Renewal Urgent Roof Repairs Roughcast Security Fees & Contingencies		177 11,958 1,005 50 1,350 1,560 740 845 295 50		177 11,958 1,005 50 1,350 1,560 740 845 295 50	1,230 55 1 123 290 30 4 21	2,260 88 2 151 493 60 13 29	3 11,150 910 30 1,195 1,586 740 307 331 50	20 10 7 13 31 8 4 9
Capital Expenditure 2004/05		18,030		18,030	1,755	3,099	16,302	19
Capital Resources 200	<u>04/05</u>							
Expenditure Funded from Borrowing		11,436		11,436			11,436	
Capital Grant:	Central Heating Initiative	250		250			193	
Capital Receipts:	Net Asset Sales Loan Repayment Receipts	3,975 50		3,975 50	1,373 31	1,757 52	4,075 50	
		15,711		15,711	1,404	1,809	15,754	
Capital Expenditure as % of Capital Resources		115%		115%			103%	