Broughty Ferry FPS - WEEKLY PLANNER

				Work Schedule W/C 12.07.21							Work Schedule W/C 19.07.21							W/C 26/07/21
				12/07/2021	13/07/2021	14/07/2021	15/07/2021	16/07/2021	17/07/2021	18/07/2021	19/07/2021	20/07/2021	21/07/2021	22/07/2021	23/07/2021	24/07/2021	25/07/2021	3rd Week lookahead
Task	Location	Contractor	Resource	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
Site Deliveries	Pier, Esplanade Carpark and Platform	MCLH	As req'd															
Gateman duties	Section 1, 2 & 3		As req'd															
Site boundary fencing maintenance	Section 1, 2 & 3		On going															
Daily TM checks	Site wide		On going															
Material distribution to subs	Section 1,2 and 3		3															
Heavy Civils work	Section 1	McCormick	5															
Stone removal			4															
Scour mat installation																		
	Section 2																	
Drainage and backfill			2															
Set back wall foundation(including gate frames and piers)			3															
	Section 3																	
Grading, drainag layer and formation slab			3															
Step installation																		
Wall stone	Stone work	Boyle	4															
	Install copes		Ongoing															
Light civils work	Section 1.3	Kilmac	4															
	Switch TM 1.2 to 1.3		4															
	Off set path paving / surfacing		4															
	North footpoath		4															
Ballustrade installation	Section 1.2 / 1.3	Copeland	Ongoing															
Street Lighting	Section 1.3	Tayside Con.	As req'd															